

Better Streets Projects @ 06 Jan 2022

Project/Area of village	Asset	Contract Approved	Date Approved	Contract Let	Contractor	Contract Amount	Amount Paid to Date	Amount Remaining	Grants/Donations	Committed HPC Expenditure	Expected HPC Expenditure	Notes
FINGERPOST SIGNS												
	New Fingerpost @ Green Man Junction (with wooden rather than cast aluminium fingers); refurb of Chidden/Brook Lane fingerpost finial)	Yes	Oct 16	Yes	Heritage Fingerpost Signs	2958.00	2958.00	0.00	0.00			Contract not fulfilled so terminated, but £2958 retained for completion of work with new supplier/s.
	East St/Brook Lane Fingerpost (fingers revamp)	Yes	12/04/2021	Yes	JK Engineering	1200.00	1200.00	0.00	0.00			
					TOTAL	4158.00	4158.00	0.00				
VILLAGE ENTRANCE SIGNS												
	Village Entrance Signs	Yes		Yes	JK Engineering	3690.00	0.00	3690.00	3440.00	250.00		
					TOTAL	3690.00	0.00	3690.00				
STREET NAME SIGNS												
	Replacement Street Name Signs	Yes	01/04/2019 05/10/2021	Yes	JK Engineering	10550.00	5750.00	4800.00	2400.00	6289.00		Paying per 5/break-clause/treated as a draw-off contract; initial contract £10,750. Additional parking sign for OBC £150. Final 8 signs increased to £600 each (£500 total). Number of signs reduced from 20 to 18. Total contract value £10550.
	New Street Name Signs								2061.00			
					TOTAL	10550.00	5750.00	4800.00				
CHURCH/SCHOOL SIGN												
	Church/School Sign (Supply)	Yes	07/09/2020	Yes	Croft Castings	210.00	210.00	0.00	0.00			
	Church/School Sign (Fitting)	Yes		Yes	John Blackman	35.00	35.00	0.00	0.00			
					TOTAL	245.00	245.00	0.00				
NOTICEBOARD												
	Noticeboard	Yes	05/03/2018	Yes	Greenbarnes Ltd	2378.16	2378.16	0.00	150.00			
	Keys for Noticeboard	Yes		Yes	Greenbarnes Ltd	17.38	17.38	0.00	0.00			
	Noticeboard Installation	Yes	14/05/2018	Yes	John Blackman	170.00	170.00	0.00	0.00			
					TOTAL	2565.54	2565.54	0.00				
BOTTOM OF CAMS HILL												
	Fencing @ Bottom of Cams	Yes	03/09/2018	Yes	J Gordon	45.00	45.00	0.00	0.00			
	Bollards @ Bottom of Cams/B2150 (Supply Only)	Yes	03/12/2018	Yes	Chris Brown Joinery	655.00	655.00	0.00	0.00			
	Bollards @ Bottom of Cams/B2150 (Installation Only)	No		No	JK Engineering	590.00	590.00	0.00	0.00			
					TOTAL	1290.00	1290.00	0.00				
OUTSIDE GEORGE HOUSE												
	Planters @ George House (Plans)	Yes	31/07/2018	Yes	GreenZone Design	262.50	262.50	0.00	0.00			
	Planters @ George House (Plants)	Yes	01/10/2018	Yes	Various	251.34	251.34	0.00	0.00			
	Planters @ George House (Planters)	Yes	01/06/2020	Yes	Riverhill Garden Supplies	1458.19	1458.19	0.00	0.00			
	Planters @ George House (Soil)	Yes	05/10/2020	Yes	Alsoils+ Ltd	100.00	100.00	0.00	0.00			
	Bollards @ George House (supply & installation)	Yes	02/03/2020	Yes	JK Engineering	1644.00	1644.00	0.00	0.00	1644.00		
					TOTAL	3716.03	3716.03	0.00				
THE GARDENS												
	Flowerbeds @ The Gardens (Plans)	Yes	31/07/2018	Yes	GreenZone Design	262.50	0.00	262.50	0.00	262.50		
	Flowerbeds @ The Gardens (Plants)	No		No		0.00	0.00	0.00	0.00			Waiting on WCC plans
	Street Name Sign	Yes		Yes	JK Engineering	650.00	0.00	650.00				
					TOTAL	912.50	0.00	912.50				
WAR MEMORIAL												

	War Memorial Plants	Yes		Yes	n/a	20.00	20.00	0.00	0.00			
	War Memorial Restoration	Yes	02/07/2018	Yes	RR Conservation Ltd	1590.00	1590.00	0.00	455.00			
					TOTAL	1610.00	1610.00	0.00				
KISSING GATES												
	Kissing Gates	Yes	04/02/2019	Yes	J Gordon	2100.00	2100.00	0.00	1050.00			
					TOTAL	2100.00	2100.00	0.00				
MISCELLANEOUS												
	Removal of old signs @ Park		01/10/2020		JK Engineering	50.00	50.00	0.00	0.00			
					TOTAL	50.00	50.00	0.00				
					TOTAL	30887.07	21484.57	9402.50	9556.00	8445.50	0.00	
	Key											
	Work complete											
	Contract awarded but work not yet complete											
	No contract yet awarded											